RECORD OF SURVEY No. 418

Survey for ... Joseph Cunha - Echo - Ore.

Chains	Links	Sec. 28 - Tp - 3 N. R. 29 E. W. M.
		Starting at Sec. Cor. of Sec. 28-29-22- 2? I run ~~Expl's~~ on Random line in Eastern direction - Cannot see sun.
20	00	Set temp. stake.
40	00	Set temp. stake.
60	00	Set temp. stake.
80	00	Set stake in Alfalfa field. and turn angle of 91°-14' and run on Random towards South. Point Kimbrell found when he surveyed his teel is ~~etc.~~ and 2.80 ch. South of this point. 1.00 ch. East
20	00	Set temp. stake
40	00	Set temp. stake
60	00	Set temp. stake.
80	00	Set stake which is 1.70 ~~etc.~~ ch. N of cor post of fence and 1.60 ch. East. No cor. found. Chain on South post.
40	14	old ¼ sec. post found rotted in hole. Come back to Sec. Cor. and chained East along fence.
40	02	Cor. of fence.
80	22	Old Qar. cor. post in Marine to cor. of Sec. 26-27-34-35 and as this nearly agrees within afew links with the old measure I establish the Sec. Cor. to Sec. 27-28-34-33 at the fence cor post by marking it and driving an iron bar 18" in the ground of 1" diameter. A fence post 18"dia. bears East 32 links. Then as near as I could figure it without a sight on the sun the bearing of the sec. line bet. Sec. 27-28 would be N 0°-85'E. which I run from the established cor. moving the
20	27 / 00	1ˢᵗ temp. ⅟₁₆ stake 1.63 ~~etc.~~ ch. S and 0.95 ~~etc.~~ ch W. Set post with brick buried marked ⅟₁₆ cor.
40	54 / 00	2ⁿᵈ temp. on ¼ stake. more 1.36 ~~etc.~~ S. and 0.36 ~~etc.~~ W. Set post with brick buried marked ¼ Sec. Cor.
60	82 / 00	3ʳᵈ temp. on ⅟₁₆ cor. stake moved 1.06 ~~etc.~~ S and 0.30 E. Set post with brick buried marked ⅟₁₆ cor.
81	10 / 00	temp. Sec. Cor. moved 0.90 ~~etc.~~ S. and 1.00 East. and dug hole and buried 3 brick on and marked. Sec. Cor. in Alfalfa field for cor. of Sec. 27-28-21-22. Then as the error in the N line was 1.70 ~~etc.~~ ch. and the angle turned 91°-14' the corrected angle would be 91°-20' and the bearing of N line N 0°-20'W which I run
20	25 / 00	set temp. ⅟₁₆ stake. 1.42 ch. S. and set post marked ⅟₁₆ cor. with brick buried in hole.
40	00	set temp. ¼ stake 95 lks. S. and set post marked ¼ cor. with brick buried in hole.
60	00	Set temp. ⅟₁₆ stake 48 lks. S. and set post marked ⅟₁₆ cor. with brick buried in hole.
81	00	4"×4" white post for cor. to Sec. 28-29-22-23. Thence I run S 0°- 41' W
20	35 / 00	temp. stake
40	30 / 00	temp. stake
60	05 / 00	temp. stake
81	90 / 00	temp. stake. No Sec. Cor found 3 chain W.
80	14	4"×4" white sec. cor. post.

A. E. Perry - Inst.
Frank Cunha - Rod
W. L. Perry - Chain
Jos. Cunha - Chain

Note- Chained on thru to base line of township on Aug 29 and found this sec. is long by 188 ft so I divided this making each mile 5374 ft.

Survey for Joseph Cunha - Echo, Ore.

Sec. 28 - Tp 3 N R 29 E.

Chains	Links	

As this measurement agrees nearly with the old Gov. measurement and it is on the fence line I establish the sec. cor. to Sec. 28-29-32-33 at this last stake point and set a post marked sec. cor. with a brick buried in the hole. I then go back and set a post with a brick buried in the hole for each of the 1/16 cor. and the 1/4 cor. and mark them 1/16 and 1/4 cor.

Thence S89° 7'E   S89°-48'E.

20.33   Set post marked 1/16 cor. for cor. and buried brick in hole.

40.66   Set post and buried brick in hole for 1/4 Sec. Cor. bet. Sec. 28. 33

60.99   Set post and buried brick in hole for 1/16 sec. cor.

81.30   Cor. to sec. 27- 28. 33- 34.

Thence starting at the N 1/16 cor. bet. Sec. 28 - 27 I run N 89°-11 W

20.08   and set a post with brick in hole marked 1/16 cor. for center of NE 1/4 Sec.

Thence N 0°-23' W -

20.00   E 1/16 cor. bet. Sec. 22 - 28 as all ready set.

Aubrey E. Perry
Deputy County Surveyor.   Dec - 26-27- 1915.